NO.NZ/PMC/BBMP/YD/W-1/2019-20/BJ2

Date: 27-04-2019

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:Improvements to main road and cross roads at Basaveshwara nagara and surrounding areas in Kempegowda ward no-01 and Improvements to roads and drains and providing missing slabs and kerbs at NES office road (Mini vidhanasouda road) in kempegowda ward no-01

Item No	Description of work	Unit	Qty
1	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average	Cum	153.60
2	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in	Cum	535.06
3	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal	Cum	197.53
4	Providing laying palin / reinforced cement concrete for Box Drain walls of thicknes 10cm to 20 cm including cenmtering shuttering form work etc.	Cum	179.15
5	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or	Tn	9.21
6	Providing and Fixing RCC pre cast covering Slab of 100mm thick for drains in cement concrete M20 using graded grinite jelly 20mm and down size with steel	Sqm	342.45
7	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form	Sqm	60.00
8	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC	Cum	96.38
9	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high	Nos	1644.00
10	Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end	Cum	689.04
11	Cleaning the existing WBM road surface including removing of binding materials and other foreign matter with wire brushes and small picks, sweeping	Sqm	525.00
12	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and	Sqm	1690.00

AE-1 A.E.E AE

77.

Scanned by CamScanner

13	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous	Cum	110.75
14	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm,	Sqm	2215.00
15	KSRRB M500-19. Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler,	Cum	88.60
E1	Scarifying existing stone metal layer upto 75mm thick along with their bituminous surface, picking up scarified materials and stacking of old	Sqm	1690.00
E2	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt	cum	253.50
E3	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications	cum	253.50
E4	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing	Sqm	107.50

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

A.E.E

With Regards,

For Newzen Consultants Bangalore

Scanned by CamScanner